

ERIE MARITIME MUSEUM
BRIG TIMELINE
AS OF 01/16/2023

Staffing	Assignment	Timeline	Status
Captain Scope of Work	MM/TG/JH	Filled by Jan-31	Under Review
Shipwright Scope of Work	MM/TG/JH	Filled by Jan-31	Under Review
Contact Discussion - CPT and SW	MM/TG	1/19/2024	Scheduling
Contract Execution - CPT and SW	MM/TG	Anticipated 1/24/24	Scheduling
Volunteers - Recruit/Onboard	JH/CJ	Ongoing per needs	Ongoing Review

Continued Winterization	Assignment	Timeline	Status
Winter Cover	Site - CPT & SW	Ongoing	Removal/Collection - replacement consideration
Deck Cleanup	Site - CPT & SW	Ongoing Checks	Ongoing Checks
Engine	Site - CPT & SW	1/18/2024	PM Work & Winterization
Plumbing	Site - CPT & SW	Ongoing	Ongoing Checks
Bilge	Site - CPT & SW	Approx 1/15/24	Tanks were checked, ongoing checks
Grey/Black Water Tanks	Site - CPT & SW	Approx 1/15/24	Tanks were checked, ongoing checks
Fuel Tanks & System	Site - CPT & SW	Ongoing	Under Review
Bubblers	Site - CPT & SW	Ongoing Checks per Weather	Completed

Shipyards Prep	Assignment	Timeline	Status
Shipyards Selection/Contracting	Site - CPT & SW	Jan-March 2024	
Marine Survey - Above Waterline	Site - CPT & SW	Jan 1-31, 2024	Completed
Scope of Work	Site - CPT & SW	Jan-March 2024	
Prop Sole Source Letters/Approval	Hall	Jan 1-31, 2024	Unknown
Brig Prep for Trip	Site - CPT & SW	Mar-24	